

OL/NBPO WEEKLY REPORT - PERIOD ENDING 27 JANUARY 1988

1. Progress Reports on Tasks Assigned by or of Interest to Senior Management:

None.

2. Major Events that Have Occurred During the Preceding Week:

a. On 20 January 1988, a successful demonstration was conducted on the new window washing platforms on the New Headquarters Building. Platforms were manufactured and demonstrated by Powered Platform Manufacturing. Allied personnel were in attendance and gained first-hand experience with the new system. Special training sessions will be provided by Powered Platform, and will commence in the near future.

b. On 20 January 1988, bids were received for renovation of the new Office of Technical Services area ground floor (sections A, B, and C) in the New Headquarters Building. The contract has been awarded to Gilles & Cotting for a bid of \$379,000. A pre-construction meeting is scheduled for 27 January 1988.

c. Relatively mild temperatures have allowed the resumption of concrete work at the new South Loading Dock. Approximately half of the new retaining wall in that area has been completed with additional concrete pours scheduled for next week.

d. On 25 January 1987, the New Headquarters Building contractor began testing fire alarm components (flow switches) on the sprinkler systems in the North Tower. A wiring problem was found during the testing which is being corrected by the contractor and testing is scheduled to be completed by 29 January. The testing of these switches is another step toward getting a fully functional system which sounds an alarm at the Security Duty Office.

e. Work has been completed on OD008, a 3800 sq. ft. storage room, on the ground floor of the New Headquarters Building (NHB). Special emphasis has been given to this room so that carpet may be staged in the NHB for installation. This room is strategically located near north freight elevator.

3. Upcoming Events:

None.

Page Denied